

City of Lafayette  
Lafayette Library and Learning Center Project Bulletin

January 11, 2008

**Construction Activities:** Project construction is about 21% completed. Rain affected the construction, but the primary work was completing the ramp between the Basement and First Level parking area, forming the First Level walls, and removing the shoring in the Basement.



Shooting concrete on the wall of the ramp between the Basement and First Level parking



Completed ramp wall



Preparing the wall of the Bicycle Room and Emergency Generator Room



Looking at the wall of the Bicycle Room and Emergency Generator Room from the ramp between parking levels



Preparing the First Level wall above the Parking Garage entrance -- Column for solar panel at right of photo



Looking at the south wall of the First Level parking – the squares will be openings beneath the Children’s Activity Deck on the Second Level

**Construction Schedule:** The delay in the schedule was about eight weeks at the end of December. However, that does not include the rain storms in the last two weeks. Additional delay because the recent and future rain could postpone the concrete decking and roof timber system. This work is not conducive to being done in wet weather, and postponing these tasks will cause other work to be delayed sequentially. Schedule will be updated once the winter weather’s impact can be determined.