

City of Lafayette
Lafayette Library and Learning Center Project Bulletin

February 12, 2009

Construction Activities: On the exterior, the gutters are being installed and the finished metal roof panels are starting to be installed. Flashing for all the windows is completed. The next step is to install the windows. Once the roof and windows are finished, the building will be closed in and more finish work can start on the interior. On the interior, electrical work continues, and the finished ceiling panels are being installed.



Gutters



Roof Panels

Window Flashing



One of Kana Tanaka's frames for her glass artwork in the Children's Activity Deck wall



Ceiling Panels

Electrical Work

Furniture and Furnishings: Hogue & Associates from San Francisco was awarded the bid to provide the furniture and furnishings. The pre-bid estimate was \$1.140 million, and Hogue's winning bid was \$998,619.27 with \$6,083 in alternates. Five providers submitted bids.



One day last week...

