

City of Lafayette
Lafayette Library and Learning Center Project Bulletin

June 20, 2008

Construction Activities: The visible activity is the ongoing work on the roof by StructureCraft. The truss system is complete, and the roof panels are now being installed. The panels are prefabricated in British Columbia. The floor systems in the Community Hall and Staff Wing are nearing completion, and the walls in these two areas are beginning to be formed. Utility work continues, including the installation of a storm drain in Golden Gate Way.



Completing connections in truss system



Staged roof panels



Installation of roof panel



Detail of roof panel system



Community Hall floor system



Installation of parking garage exhaust fans



Storm drain in Golden Gate Way



Staff Wing floor system



Wall foundations in Staff Wing

Family Reading seating nooks on right side of photograph

