

City of Lafayette  
**Lafayette Library and Learning Center Project Bulletin**

July 6, 2007

Construction Activities

At day 70 of construction, approximately 6% of the project has been completed. The piers on the first level were drilled, the rebar cages set, and concrete was poured. Rebar is being tied at the pier caps. Footing excavation continues along with tying rebar and concrete pouring.



Utilities

PG&E has pulled 90% of underground wires and will complete the remainder the week of July 9. Once completed, AT&T and Comcast will begin wire installations.